

9/27/2016

To: Mayor and City Council members
 Quarterly update on the 2007 Bond Program. All projects currently planned are underway.
 -Trent

2007 Bond Program Status



In Progress
 Completed

Project	Description	Status	Completion Date
Prop 1 - Transportation			
SH288	Construct two 2-lane frontage roads from FM2234 to FM518	Completed	Nov-09
McHard Road	Extend 4 lanes from Country Place to Cullen Pkwy	Completed	Sep-10
Cullen Pkwy	Expansion from 2 to 4 lanes from FM518 to BW8	Completed	Apr-11
Dixie Farm Road Ph II	Expansion from 2 to 4 lanes from FM518 to SH35	Completed	Apr-11
Pearland Pkwy	4 lane divided concrete roadway Oiler Dr to Dixie Farm Road	Completed	Aug-15
Bailey Road	Expansion to 4 lane divided blvd. Veterans Dr to FM 1128	Construction	Sep-17
Old Alvin Road	Reconstruction from McHard Rd to Plum St 4 lane undivided	Design	Sep-18
CR403*	Expansion to 4 lane from Cullen Pkwy to Smith Ranch Road	Design Completed	Jun-19
Mykawa Road	Expansion from 2 to 4 lanes FM518 to BW8	Design Contract Negotiation	Aug-21
Prop 2 - Drainage			
East Mary's Creek Detention	150 acre ft detention for needed improvements in Pine Hollow	Completed	Sep-10
Town Ditch	Convey 100 year storm flows for Mimosa Acres & Willowcrest	Completed	Feb-11
Veterans/Walnut Street	Storm sewer along Walnut from Austin St to railroad	Completed	Jan-12
Cowart Creek Diversion	Diversion & Regional Detention for Bailey Rd corridor	Completed	Apr-13
Hickory Slough Detention	200 acre feet of storage that will be used as soccer fields	Completed	Jul-13
DL Smith Detention	Increase detention by 150 acre-feet on Pearland Pkwy	Future	Apr-19
Prop 3 - Public Safety			
Fire Station No. 5	New Station approximately 9,500 SF on Kirby south of Broadway	Completed	Feb-11
Prop 4 - Parks & Recreation			
Trail Connectivity	Hike and Bike from Centennial Park to west of FM 1128	Completed	Jul-12
Max Road Sports Complex	5 soccer fields, 1 multipurpose field, and a restroom/concession bldg	Completed	Aug-15
Shadow Creek Sports Complex	8 baseball/softball fields, 1 soccer field, 6 volleyball cts	Construction	Nov-16
Centennial Park	2 lighted/irrigated softball fields, picnic pavilion & parking	Bid Phase	Sep-17
Independence Park	Pearland Pkwy entry, enhancements to pavilion & new playgrd	Design	Mar-18
Nature Center	7500 SF facility Nature Center bldg, parking & tree farm, etc	Design	Dec-17
Prop 5 - Rec. Center & Natatorium			
Recreation Center & Natatorium	25 yd & 50 meter indoor pools, 2 gyms, weight room etc	Completed	Aug-10
Prop 6 - Libraries			
Tom Reid Library Expansion	11,5000 sq feet expansion & renovation to existing library	Design	Nov-17

* Tentative Date: Federal/State funding has been allocated for the construction of Hughes Ranch Road in 2019. However, the project is basically "shovel ready" with environmental clearance, completed design, and land acquisition nearing completion. This may provide an opportunity to accelerate the schedule and start the construction in 2017. This schedule shows the earlier 2017 tentative construction start date.

